

Transitional Housing Projects 2024-10-04 HKIPD CPD

By Paul Chung – Astute Building Construction Company Limited

Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):






Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

In Principle Acceptance (IPA)



MiC 4/2018: Granted on 31 Dec 2018 [NAM CHEONG STREET]

MiC 4/2019: Granted on 24 Oct 2019 [NAM CHEONG STREET]




Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):





「1人」單位約13.36平方米,共35個,主要位於3/F






Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):





「2人」單位約20平方米,共29個,主要位於1-2/F






Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

2-Person Unit (Type B)

「2人」單位約20平方米,共10個,主要位於1-2/F








Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):








Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

Accessible Unit

無障礙單位約20.07平方米,共2個,位於G/F







Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

Structural Design (EEEEs)

WHAT IS EEEEs?


- Easy handling
- Easy assemble
- Easy disassemble
- Easy accessible
- Shallow foundation



Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

Typical Steel Structural Connection



This is a tube-in-tube connection with bolts and nuts, positioned at the external of the living units.

Easy assemble! Easy disassemble! Easy accessible!




Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

G/F Structural Elevation



Easy handling!




Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

Footing Layout Plan




Shallow foundation!



Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

Building Services





Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

Building Services



Underground manhole and piping are kept to be minimum and running outside of the building footprint

Fire Service : Improvised Sprinkler system using direct town main in lieu of storage tank and booster pump system

Electricity supply : 2 nos. of 400 Ampere cut out

Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

Building Services, Actual Completion





- External mounted piping
- Anti-syphonic W trap
- Power cable in fire protected ceiling void
- No internal pipe duct
- Window type AC, indoor accessible

Steel Structure

Nam Cheong Street Modular Social Housing Project ("Nam Cheong 220"):

Fitting Out






- Surface mounted conduits and boxes
- Interior protective board on walls
- Wood pattern PVC floor tile
- Ceiling and dry wall are of FRR system

Steel Structure




Transitional Housing at "Yan Chai Residence" at Hoi Hing Road, Tsuen Wan:



Steel Structure





IKIPI

Steel Structure


Transitional Housing Project at Ngau Tam Mei North:






Steel Structure





Staircase Detail





Staircase Detail







Concrete Structure

Yen Chow Street Modular Social Housing Project - James' Concourse












Potable Water




Bold Up A:




DETAIL A

Hot Water





Flushing Water





¢50

-7

BATH


A BLK A

BIK B

Ø25 WARNING PIPE FLOW TO CONSPICUOUS AREA

Cleansing Water


Schematic





Water Supply for Fire Services

Schematic



Bold Up A:

G/F +5.45 HKIPD

FAST RESPONSE TYPE SPRINKLER AT OPEN KITCHEN OF EACH RESIDENTIAL UNIT



Schematic of Water Systems for Buildings

Schematic of Water System for Buildings

Water Meter Room on Each Floor

Schematic






Water Meter Room




Schematic of Water System for Buildings

Water Meter Cabinets on Ground Level

Schematic



Water Meter Cabinet





•Coffee Break






Water Supply Pipes to Each Domestic Units

Water Supply Pipes to Each Domestic Unit

Pipes Mounting Externally and into The Unit from Bathroom

Layout Plan






Water Supply Pipes to Each Domestic Unit

Pipes Mounting Externally and into The Unit from Bathroom









Water Supply Pipes to Each Domestic Unit

Pipes Run through Corridor into Unit

Layout Plan



Bold Up A:







Copper (Potable Water)


Pipe

Catalogue

tub-e







Having considered test report ref. DP-SUMMARY-2015-8 issued by the Castco Testing Centre Ltd., this Authority accepts that the pipes described below comply with, and their use when correctly installed does not contravene, the Waterworks Ordinance and Regulations.

Name of Manufacturer: Mueller Europe Limited

Country of Origin: UK Brand: tub-e **Details of Pipes:** 1. Bare copper tubes (Table X) Model Temper Size R250 15 x 0.7mm R250 22 x 0.9mm PREMIUM R250 28 x 0.9mm R290 35 x 1.2mm R290 42 x 1.2mm Acceptance Reference No. C20160085

Page: 1

Fitting

Catalogue





 \heartsuit BUILDING INDUSTRY PRODUCTS



Approval of "tub-e" Copper Fittings (General Acceptance No. A20190001)

\$.

本署檔號

Our ref. 來函檔號

Your ref.

Dear Sir,

Your letters ref. BK2018-VM-1021 and BK2018-VM-1021(R1) dated 24 August 2018 and 28 November 2018 respectively refer.

The licence no. KM 666685 has been examined. It is noted that the British Standards Institution (BSI) has granted Zhuji City Howhi Air Conditioners Made Co Ltd the right and licence to use the Kitemark for goods as set out below. This Authority accepts that the fittings described below based on the Kitemark certificate and test report ref. BC-SUMMARY-2018-98 issued on 7 August 2018 by Castco Testing Centre Limited.

Name of Manufacturer	: Zhuji City Howhi Air Conditioners Made Co Ltd
Country of Origin:	the Mainland of China
Brand:	tub-c
Details of Fittings:	Copper fittings with end feed connection ends
Description	Size (mm)
90° Elbow	15, 22, 28, 35, 42, 54, 66.7, 76.1, 108
45° Elbow	15, 22, 28, 35, 42, 54, 66.7, 76.1, 108

Copper (Potable Water)





Stainless Steel (Potable Water)

Pipe and Fitting

Catalogue



JUNBAOGUANYE DUCKY PIPE FITTINGS

环套卡凸式 / 卡压式 / 沟槽 / 对接焊 不锈钢管材管件



WSD Letter



: (6) III w3D 3321/2022 1/3(803/2022)

電話 Tel. 傳真 : 2824 0578 Fax.

31 October 2022

HK Ducky Win Pipe Fittings Limited Unit A & B, 8/F, Elex Industrial Building, 131 Tung Chau Street, Tai Kok Tsui, Kowloon, Hong Kong

(Attn.: Mr WONG Kin)

Dear Sir,

來函檔號

Your ref.

Approval of "DUCKY" Stainless Steel Pipes (General Acceptance No. C20221015)

Your letters dated 18 July 2022, 26 September 2022 and 7 October 2022 refer.

Having considered the test report ref. BC-SUMMARY-2022-072 issued on 28 June 2022 by Castco Testing Centre Limited, this Authority accepts that the pipes described below comply with, and their use when correctly installed does not contravene, the Waterworks Ordinance and Regulations.

Name of Manufacturer:	廣東榮駿寶管業科技有限公司
Country of Origin:	the Mainland of China
Brand:	Ducky
Details of Pipes:	Stainless steel pipes - Series 1 (304)
Size:	15mm, 22mm, 28mm, 35mm, 42mm, 54mm, 66.7mm, 76.1mm, 108mm
Body Markings:	DUCKY SS304 BS EN 10312 SERIES 1 (DN) x (Length) PIPE
Expiry Date:	23 June 2027



總部 Headquarters 香港灣仔告士打道七號人境事務大樓 48 樓 48/F, Immigration Tower, 7 Gloucester Road, Wan Chai, Hong Kong

本署檔號 Our ref. : (8) in WSD 3321/18 Pt.1 T/J(784) 来設檔號 ;

: 2824 0578

電話

Tel.

傳真

23 November 2018.

HK Ducky Win Pipe Fittings Limited Unit A & B, 8/F, Elex Industrial Building, 131 Tung Chau Street, Tai Kok Tsui, Kowloon, Hong Kong

(Attn.: Mr WONG Tak Shing)

Dear Sir,

Approval of "DUCKY" Stainless Steel Fittings (General Acceptance No. C20180800)

Your letter ref. HAJ-DUCKY-9203-17 dated 10 July 2018 and subsequent submission received by this department on 30 October 2018 refer.

Having considered the test report ref. BC-SUMMARY-2018-68 issued on 26 October 2018 by Castco Testing Centre Limited, this Authority accepts that the fittings described below comply with, and their use when correctly installed does not contravene, the Waterworks Ordinance and Regulations.

Name of Manufacturer:	Foshan Changjunbao Guanye Keji Youxian Gongsi			
Country of Origin:	the Mainland of China			
Brand:	Ducky			
Details of Fittings:	Stainless steel fittings with compression ends connection (304)			

Description	Size
90° Elbow	15, 22, 28, 35, 42, 54, 66 (mm)
45° Elbow	15, 22, 28, 35, 42 (mm)
90° Reducer Elbow	22x15, 28x15, 28x22, 35x22, 35x28, 42x22, 42x28, 42x35 (mm)





Water Pipe and Fitting Materials Stainless Steel (Potable Water)





uPVC (Flushing Water)

Pipe and Fitting

Catalogue



PIPE: JISK 6742 FITTING: JISK 6743



WSD Letter



.

15 March 2022

Approval of "ANCHOR" UPVC Pipes (General Acceptance No. C20220195F)

Your letters dated 6 January 2022, 20 January 2022 and 10 February 2022 refer.

Having considered the test report ref. J27425A-Kr2 issued on 10 February 2022 by Nutek Systems (HK) Ltd., this Authority accepts that the pipes described below comply with, and their use when correctly installed does not contravene, the Waterworks Ordinance and Regulations.

Name of Manufacturer:	Zhongshan Universal Enterprise Ltd
Country of Origin:	the Mainland of China
Brand:	Anchor
Details of Pipes:	uPVC pipes in grey colour (Class E)
Size:	16mm, 20mm, 25mm, 30mm, 40mm, 50mm, 65mm, 75mm, 100mm, 150mm, 200mm
Body Markings:	通过 / SO 9001 体系认证 U WA size JIS K6742 W. P. pressure rating



 Name of Manufacturer:
 Zhongshan Universal Enterprise Ltd

 Country of Origin:
 the Mainland of China

 Brand:
 Anchor

 Details of Fittings:
 uPVC fittings in grey colour

Description	Size (mm)
45° Elbow	75, 100, 150, 200
90° Elbow	16, 20, 25, 30, 40, 50, 65, 75, 100, 150, 200
Tee	16, 20, 25, 30, 40, 50, 65, 75, 100, 150, 200



uPVC (Flushing Water)





Galvanized Iron (Water Supply for Fire Services)

Pipe

Catalogue



STEEL PIPE TO EN10255 AND EN10217-1



%	水 務 署 Water Supplies Department 總部 Headquarters	

WSD Letter

本署檔號

Our ref. 來函檔號 Your ref. 1860) Freadquarters 香港灣仔告土打道七號人境事務大樓 48 樓 48/F, Immigration Tower, 7 Gloucester Road, Wan Chai, Hong Kong

23 February 2021

Approval of "BOWLING" Galvanized Steel Pipes (General Acceptance No. C20210140FS)

Your letter ref. BK2020-VM-1071 dated 22 December 2020 refers.

Having considered the test reports ref. BC-SUMMARY-2020-147 and BC-SUMMARY-2020-148 both issued on 2 November 2020 by Casteo Testing Centre Limited, this Authority accepts that the pipes described below comply with, and their use when correctly installed does not contravene, the Waterworks Ordinance and Regulations.

 Name of Manufacturer:
 Jinan Mech Piping Technology Co Ltd

 Country of Ortgin:
 the Mainland of China

 Brand:
 Bowling

 Details of Pipes:
 Galvanized steel pipe (class medium & class heavy)


 Size:
 25mm, 32mm, 40mm, 50mm, 65mm, 80mm, 100mm, 150mm

.....

Trees I



Catalogue





水 務 署 Water Supplies Department 智港署行台士打選上號人填串卷大權 Immigration Tower, 7 Giusecater Road, Hong Kong *電子新型* weating weating and 2029 4367 第23月 2824 0578

Telephone 2829 4367 Facunite 2824 0 電 號 (4) in WSD 3321/13 Pt.1 T/J(557)

26 January 2016

Approval of "MECH" Malleable Iron Fittings

Your letters dated 10 November 2015 and 7 December 2015 refer.

The licence no. KM 67015 has been examined. It is noted that the British Standards Institution (BSI) has granted Jinan Meide Casting Co., Ltd the right and licence to use the Kitemark for goods as set out below:

Name of Manufacturer: Jinan Meide Casting Co., Ltd

MECH

Country of Origin: China

WSD Letter

Brand:

Malleable iron fittings **Details of Fittings:** Figure no. in Figure no. in Kitemark Kitemark Description Size (inch) Cert Cert (Black) (Galvanized) TS140 TS140G Bishing 1/4x1/8, 3/8x1/8, 3/8x1/4, 1/2x1/8, 1/2x1/4, 1/2x3/8, 3/4x1/4, 3/4x3/8, 3/4x1/2, 1x1/4, 1x3/8, 1x1/2, 1x3/4,

Acceptance Reference No. A20160002

Page: 1


Sanitary Fittings

Water Closet


Catalogue



WSD Letter












Supervision by Licensed Plumber (LP)

- Ensure adequate supervision is provided for the plumbing works in the MiC factory in accordance with the supervision plan agreed by WSD.
- Proper supervision records shall be kept, including the date and time of inspection and supervision of the plumbing works conducted by LP and RPW.
- The supervision records shall be submitted to WSD for inspection when required.
- WSD will assign agent to carry out audit checks of the supervision records at the MiC factory if considered necessary.
- Declare that the plumbing works carried out in the MiC factory have been supervised according to the supervision plan.
- Provision of robust digital supervision records, including photographs, videos and details of the supervision personnel who have undertaken the inspection, will facilitate the acceptance by WSD.



Interim Inspections



- The Inspection Agent will conduct inspections and carry out non-destructive tests to determine the lead content in the solder joints for the plumbing installations.
- The responsible LP or his/her representative shall be present in all interim inspections such that any non-compliance identified during the inspections could be immediately communicated to the LP or his/her representative for rectification.
- If the plumbing installations to be covered up are in order, the Inspection Agent will also advise the LP or his/her representative on the spot.
- The Inspection Agent will also carry out audit checks of the LP's supervision records.
- The responsible LP shall coordinate and liaise with the WSD's Inspection Agent regarding the exact inspection dates of the plumbing works to be covered up at the MiC factory.
- The responsible LP is not required to submit Form WWO 46 Part IV to WSD for arranging interim inspection.
- If the inspection frequency so warrants, the responsible LP may be required to arrange a working place in the MiC factory for the Inspection
 Agent to field its resident staff for conducting interim inspection, and/or adopt digital technologies for joint witnessing of the inspection
 checks and tests required and the preparation of supervision records.



Project Stage

Submission and

Approval of Plans

before

Commencement

of Module

Production

Workflow



Additional Requirements for MiC

Applicant/Consultant

Submit application (Form WWO 542) together with a plumbing proposal to WSD for approval.

Submission and Approval of Plans

WSD

Issue approval letter for Form WWO 542 and demand note.

AP, LP and Applicant

Submit Form WWO46 Parts I & II to WSD to seek permission for commencement of plumbing works at building site.

AP/Consultant

Submit the following:

(i) a section clearly specifying the part of the plumbing installations to be constructed in the MiC factory; and a Vertical Plumbing Line Diagram and/or other documents as appropriate showing the extent of the plumbing installations; and

(ii) a supervision plan of the construction of the plumbing installations at the MiC factory for agreement by WSD.

AP/Consultant

the MiC factory.

Submit the following if there are parts of plumbing installations to be covered up in the MiC factory, in such a manner that they cannot be exposed for inspection and non-destructive tests at the building site:

(i) shop drawings showing details of the plumbing installations in the modules that will be covered up in the MiC factory; and
(ii) production schedule of the modules, in particular the production schedule of the plumbing works and the corresponding inspection schedule for the plumbing works to be covered up in the modules in

Project Stage

Workflow



Submission and Approval of Plans

WSD

Issue Form WWO46 Part III to grant permission for commencement of plumbing works at building site.

Module Production at MiC Factory

Additional Requirements for MiC

LP, RPW, MiC Supplier

(a) Implement the supervision plan as agreed by WSD.

(b) Keep Supervision records and produce to WSD for inspection when required.

(c) Declare (by AP) on the supervision records any supervision carried out in the MiC factory.

(d) Coordinate and liaise (by LP) with the WSD's inspection Agent regarding the exact inspection dates of the plumbing installations to the covered up at the MiC factory.

WSD's inspection Agent

Carry out interim inspection of the concealed parts of the plumbing installations at the MiC factory before they are covered up, to ensure compliance with WWO/WWR.

LP or His/Her Representative

Be present at all interim inspections carried out by the WSD's Inspection Agent.

Workflow



Additional Requirements for MiC

LP

WSD

works.

WSD

Submit Form WWO 46 Part IV upon completion of whole plumbing works of the MiC project for final inspection.

Carry out final inspection for completed plumbing

Inform LP to provide water supply on site and issue

Form WWO 46 Part V to LP and applicant

Submission and Approval of Plans

Construction at Building Site

Project Stage



Compliance Certification

WSD

Grant approval of the completed works (issuance of Form WWO 46 Part V(a)) subject to:


(i) satisfactory results of the final inspection by WSD at the building site;

(ii) satisfactory results of the interim inspections by the WSD's Inspection Agent of the concealed parts of the plumbing works before they are covered up in the MiC factory; and

(iii) compliance with the commissioning requirements specified by WSD.

Details of Pipes Installation through Wall







Inspection

Inspection

Regular Inspection by Other Qualified Personnel If Necessary



Plumbing Works

LP, RPW, WSD's II **Qualification of personnel** required to be employed from HK to visit factory Frequency of visit to factory According to agreed to ensure the quality of MiC Supervision Plan unit fabrication

Inspection

Supervisory Duties



Piping Installation, Plumbing and Drainage	LP (Licensed Plumber), RPW (Registered Plumbing Worker), MiC Supplier	i.	Implement the supervision plan as agreed by WSD
		ii.	Keep supervision records and produce to WSD for inspection when required. Pressure / leakage testing shall be carried out as per approved method statement
		iii.	Declare (by LP) on the supervision records any supervision carried out in the MiC factory
		iv.	Coordinate and liaise (by LP) with the WSD's inspection Agent regarding the exact inspection dates of the plumbing installations to the covered up at the MiC factory.



Copper Pipes and Fittings

Verification check of materials by selecting random samples of soldering and brazing materials

- Lead free test

- Hydraulic test








Stainless Steel and uPVC Pipes and Fittings

- Hydraulic test





Test Report



A2) 水喉測試紀録表

水喉位置及编號:	BIA-258	
测试儀器证书编号: _	621823046457-042,060,098	

日 给水管 202		时间	压力 (psi)	日期	时间	压力	日期	时间	压力	-
给水管)a2	1.10		1 Sugar			(psi)	1.4.804	1.2 1.4	(psi)	
	3.9.14	10,00	150	2023.9.14	16:30	150	2023.9.15	10:30	/50	
咸水管 [10]	8.9.14	10:00	150	>023.9.14	16:30	150	2023.9.15	10:30	150	
前防管	8.9.14	10:00	163	2023.9.14	16:30	163				
(AN)	AH	1								

聲明: 就本人所知及相信,上列資料全部屬實。 标准:①打压压力均为150psi.②试压时间:食水管、咸水管为24小时;消防管为6小时;保压4小时内不能掉压 超过2%(即不能超过3psi)③:检验前确保水阀均已开阀,水管及连接处无渗漏、水滴等情况。

Test Method from Quality Assurance Scheme (QAS)

Leakage Test of Water Piping



Equipment same as specified above for "leakage test of gas piping and gas appliances" except source of water at 100 PSI may be substituted for the compressed air. The pressure gauge must be one that is capable of being read directly to 1.0 PSI, if the test is run to less than 100 PSI.

Leakage Test of Water System

All water piping in distribution system shall be subjected to an air or water pressure of 100 PSI for not less than 30 minutes without leakage or loss of pressure, applicable to plastic pipe if permitted by individual states.

Test Procedure

- A. Close all faucets and secure ball float in stool tank in the raised position.
- B. Attach air or water line to water inlet.
- C. Apply 100 PSI for not less than 30 minutes.
- D. A drop in pressure indicates a leak. After the leak is located, the piping, fitting, etc., shall be replaced or repaired.
- E. After leak is repaired, repeat steps A through C.



Extend of Work in Factory

Extend of Work in Factory

Supervision Plan



				Checking F	requency
ltem	Description		Description of Works for MiC	Registered Plumbing Worker (RPW)	Licensed Plumber (LP)
1	Material On Site	1.1	Make sure the material are same of WWO1149	Continuous	Weekly
		1.2	Lead Check for Soldering Materials in Pipe-fittings with Integrated Solder Ring (minimum 1% of the total number of fittings) (if applicable)	Continuous	Weekly
		2.1	Ensure all material, size of pipes & fittings as well as their installation and jointing method are complied with WSD requirement	Continuous	Weekly
2	Pipes Work Installation	2.2	All plumbing installations need to recording the worker's name	Continuous	Weekly
		2.3	The photo record to be taken after completion of every MiC	Continuous	Weekly
		2.4	The quality of pipe work conform WSD standard	Continuous	Weekly
	T&C	3.1	Supervision for plumbing installation in the MiC factory	Continuous	Weekly
		3.2	Supervision records shall be kept including the date and time of inspection and supervision of the plumbing works conducted by LP and RPW	Continuous	Weekly
3		3.3	All water supply pipe shall complete pressure test	Continuous	Weekly
		3.4	All MiC at least 10% do the non-destructive test for solder joints	Continuous	Weekly
		3.5	Digital supervision record including photographs, video and details of the supervision personnel who undertook the inspection checks and tests will keep and facilitate the acceptance by WSD	Continuous	Weekly
1	Others	4.1	Interim inspection of plumbing works in projects adopting MiC method by WSD	Every time	Weekly
4	Oulers	4.2	Contact with WSD of the MiC project	Every time	Weekly



WHAT IS MIMEP? MiMEP = Multi-trade Integrated Mechanical, Electrical & Plumbing Merits of MiMEP Multi-trade Integrated Mechanical, Electrical & Plumbing

Shorten installation programme

Free up spaces on site

Improve safety

Enhance quality control

Increase productivity

Cost saving


- On-site builder's works and off-site pre-fabrication can carry out **concurrently**
- Minimize coordination work of different trades on site
- Labour-intensive work can be conducted at factory
- Minimize working at height
- Less dependent to weather conditions
- Multi-trade labours work in a controlled environment at factory



1. Design of Module



2. Off Site Prefabrication



4. Installation on Site

Typical MiMEP



1. Ceiling Modules

- Sprinkler heads and pipings
- Chilled water supply and return
 pipe
- Condensate drain pipe
- Sanitary drain
- Plumbing
- Town gas
- ELV cabling system with trunking, tray or cable ladders
- Air-conditioning / mechanical ventilation ductwork
- Light fixtures
- Fire-rated boards with insulation

2. Vertical Modules

• Vertical ductwork, pipes, conduits and cable trunking and tray

3. Plant Modules

- Sprinkler control valve set
- Subsidiary stop valve set
- Hose reel cabinet
- Pressure reducing valve set
- Water meters cabinet
- Electrical meters cabinet
- Low voltage cubicle switchboard
- Electrical services in Electrical and/or ELV Switch Rooms
- Modular electrical wiring system
- Chilled water plant pipework system
- Cooling tower and condensing water pipework system
- AHU / PAU plant
- Water pump set module

Design Consideration and Strategy for MiC Plant Room

- Equipment dimensions
- System capacity
- Overall weight
- Repetitiveness of components
- Cost effectiveness
- Construction time efficiency

Remarks:

- Equipment dimension shall not exceed the MiC module size
- Gross weight of each MiC Plant Room module <=20 tons
- Dimension shall not exceed 3m(W) x 12m(L) x 3.6m(H)




Example of Ceiling Module


i) Equipment rack for fixing of building services components

ii) All bolts and nuts for fixing equipment rack on steel truss should be ease of access

iii) MiMEP dimension shall not exceed 3m(W) x 12m(L) x 3.6m(H)

iv) Gross weight of each MiMEP module <=20 tons









Example of Vertical Module Vertical Pipe / Duct Shaft






Example of Plant Module

FS Jockey Pump Set and Control Panel





Remarks:

- MiMEP dimension shall not exceed
 - 3m(W) x 12m(L) x 3.6m(H);
- Gross weight of each MiMEP module <= 20 tons





As this project involves the construction of plumbing works adopting modular integrated construction (MiC) method, you are required to submit a supervision plan for the construction of plumbing installations at the MiC factory together with Form WwO 46 Part I& II for the consideration by the Water Authority (WA) for granting permission to commence the plumbing works. In addition, the shop drawings showing the details of the plumbing installations in the MiC modules that will be covered up in the MiC factory (if any), the production schedule and inspection schedule for the plumbing works to be covered up in the MiC modules at the factory (if any) shall also be submitted together with the Form wwo 46 Part I & II for WA's information.



Q&A



Please Scan Me

